

**Downtown Streetscape/Big 4 Trail  
Lebanon IN**

**CHANGE ORDER**

Order No.: 9  
Date: 02/14/2019

NAME OF PROJECT: Downtown Streetscape/Big 4 Trail  
OWNER: Lebanon IN  
CONTRACTOR: White Construction

The following changes are hereby made to the CONTRACT DOCUMENTS:

Item No.	Description	Quantity	Unit	Unit Price	Price
266	Str 10 Modifications	1.00	LSUM	\$ 5,533.66	\$ 5,533.66
267	Str 1962 Replacement	1.00	LSUM	\$ 20,035.53	\$ 20,035.53
268	Downspout connections	1.00	LSUM	\$ 1,012.05	\$ 1,012.05
269	12 Inch Underdrain Cleanout	1.00	LSUM	\$ 565.91	\$ 565.91

TOTAL \$ 27,147.15

**JUSTIFICATION**

- 266 This change order summarizes changes and additions made to the storm sewer system included in the project.
- Str 10 was planned to be a Manhole Type C (48" diameter). Based on the number and sizes of pipes that had to be connected it was determined that the manhole needed to be upsized to a 60 inch manhole. This change order compensates the contractor for the larger manhole provided.  
Price is based on time and material.
- 267 Structure 1962 is an existing structure located on the SW corner of the Main St/Lebanon St intersection. The plans called for the structure to remain in place and adjust the casing to grade. After some investigation of the structure the City decided to replace it with a new manhole, due to it's poor condition. Removal of the existing structure and excavation for the new structure was accomplished by hydro excavation, due to numerous utilities in the location. The work also required additional maintenance of traffic. This work was performed on a time and material basis. The cost documentation has been checked and found to be accurate.
- 268 The planned improvements for the alley located mid block south of Main St included a new brick paver surface with a decorative trench drain. The buildings on each side of the alley had a downspout draining onto the old alley surface. The City decided to tie the downspouts into the storm sewer system, instead of leaving them draining onto the alley surface.  
The work was performed on a time and material basis.
- 269 The plans called for 4 runs of 12 inch underdrain beneath permeable pavers on Meridian Street. 3 of the runs outlet straight into manholes. 1 run had a 90 degree bend in the outlet pipe to the manhole. That run would be impossible to clean in the future, so the City decided to have the contractor install a cleanout pipe for future access. The cleanout was installed on a time and material basis.

CHANGE TO CONTRACT PRICE:

Original CONTRACT PRICE	\$ <u>7,193,000.00</u>
Current CONTRACT PRICE adjusted by previous CHANGE ORDER	\$ <u>7,238,242.93</u>
The CONTRACT PRICE due this CHANGE ORDER (increased) (decreased) by:	\$ <u>27,147.15</u>
The new CONTRACT PRICE including this CHANGE ORDER will be	\$ <u>7,265,390.08</u>

The CONTRACT TIME will be (increased) (decreased) by 0 calendar days.

The date for completion of all work will be 08/30/2019

Requested By:

  
White Construction

Recommended By:

  
John W. Shaw

Reviewed By:

\_\_\_\_\_  
Lebanon IN Engineer

City of Lebanon, Lebanon IN

\_\_\_\_\_  
Kevin Krulik

\_\_\_\_\_  
Matthew Gentry

\_\_\_\_\_  
Dick Robertson

\_\_\_\_\_  
Jason Nicolaou

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_